

BATCH REPORT

Plant Mfg by: NILKANTH ENGG WORKS

CUSTOMER DETAIL

COMPANY NAME : UGVCL
CLIENT NAME : MGVCL
SITE NAME : SARKHEG
RECIPE NAME : M-25
PLANT SERIAL NO : S1101
PLANT MODEL NO : M1101

BATCH DETAIL

DATE : 23 Jul 2025
BATCH NO: 15
TRUCK NO. : JK90UY6666
DRIVER NAME : JUBER
BATCH SIZE : 1.00
SET CU.M : 1.00
ACT CU.M : 1.15

END OF REPORT

CYCLE NO	TIME	12.50MM	SAND	20MM	40MM	CEMENT	FLYASH	WATER	ADDITI	SILICA	GGBS	TOTAL
1.00	11:33:00	348	356	362	309	89	137	205	4.4	39	0	1849.4
	Total Act	348	356	362	309	89	137	205	4.4	39	0	1849.4
	Total Set	300	300	300	300	100	100	100	5.0	100	0	1605.0
	Avg Set	300	300	300	300	100	100	100	5.0	100	0	1605.0
	Avg Act	348	356	362	309	89	137	205	4.4	39	0	1849.4
	Var In KG	48	56	62	9	-11	37	105	-0.6	-61	0	244.4
	Var % In KG	16	19	21	3	-11	37	105	-20.0	-61	0	15.0

CYCLE START TIME : 11:33:00

CYCLE END TIME : 11:33:00

TOTAL DURATION : 00:00:00