



Report No: URPT-20260918-0012

Date: 17-09-2026

TEST REPORT
California Bearing Ratio
Retest — Execution #17 (Previous: #10138)

Report No: URPT-20260918-0012
Execution: #17 | Result Rev: 2 | Report Rev: 9
Sample: TX-B5-SOIL-001 | Case: DMSPL-B5-001

Overall Decision: FAIL
Approved: 17 Sep 2026 19:25
Tested: 17 Sep 2026 17:10

Customer / Sample

Customer: Dhruv
Address: South Bopal, Ahmedabad, 380058
Sample: TX-B5-SOIL-001 — Subgrade Soil Sample KM 42+500
Grade: SUBGRADE
Branch / Dept: Devine Laboratory / Geotechnical / Soil Department
Received: 16 Sep 2026

Test & Method (frozen)

Test: SOIL_CBR — California Bearing Ratio
Discipline: -
Method: California Bearing Ratio
Method Version: 1987
Specification: PROJECT_SUBGRADE_CBR_SPEC - Project Subgrade CBR Specification
Layout / Format: SOIL_CBR_LAYOUT (ObservationMatrix) | Format: Default Universal Report [DEFAULT]
Accreditation: NABL Accredited (ISO/IEC 17025) | Certificate: 7555558
Scope Status: Within Scope: Soil & Rocks testing exempt under NABL Uniquely Policy (Clarification 15.0, 2026)

Results (finalized values)

Parameter	Result	Unit	Min	Max	Verdict
MOISTURE_CONTENT — Moisture Content	12.50	%	8.000000	12.000000	FAIL
DRY_DENSITY — Dry Density	1.80	g/cc	1.700000	2.000000	PASS
MAX_DRY_DENSITY — Maximum Dry Density	2.00	g/cc	1.600000	2.400000	PASS
COMPACTED — Compaction	90	%	5.000000	100.000000	FAIL
SAMPLE_PREPARATION_MOISTURE — Preparation Moisture	11.00	%	8.000000	14.000000	PASS
SURCHARGE_LOAD — Surcharge Load	5.00	kg	4.000000	6.000000	PASS
PENETRATION_2_5MM_LOAD — Load at 2.5 mm Penetration	6.60	kN	0.500000	2.000000	FAIL
PENETRATION_5_0MM_LOAD — Load at 5.0 mm Penetration	9.90	kN	0.800000	2.500000	FAIL
CBR_2_5 — CBR at 2.5 mm	50.00	%	5.000000	15.000000	FAIL
CBR_5_0 — CBR at 5.0 mm	50.00	%	5.000000	15.000000	FAIL
CBR_RESULT — CBR Result	50.00	%	6.000000	100.000000	PASS

Decision: ALL_REQUIRED_PASS | Acceptance: -

Conditions (configured vs actual)

Condition	Configured	Actual
- — Curing Age	= - -	-
- — Moisture Condition	= - -	-
- — Specimen Thickness	= - mm	-

Equipment (requirement vs used)

Equipment	Requirement	Calibration
Casagrande Apparatus	-	- (valid upto -)

Measurement Uncertainty (frozen)

Type: Expanded Uncertainty (k=2) | U = 2.500000 % (k = 2.0000, basis Type B)

Review / Verification / Approval

Analyst: System Admin
Reviewer: System Admin
Verified By: Super Admin 17 Sep 2026 19:25



Report No: URPT-20260918-0012

Date: 17-09-2026

Approved By Sudhanshu Singh 17 Sep 2026 19:25

Review Remarks R8-05 verified

Approval Remarks R8-08 approved

Findings: 2 total, 1 open

System Admin

Super Admin

Sudhanshu Singh



Verify Online

UNCONTROLLED
INTERNAL COPY